

# Kitsap County Public Works Caring about your every day







- Recycling Education
- Reduce Waste
- Safe Disposal



- Sewage Collection
- Sewage Treatment
- Water Reuse



- Reduce Flooding
- Prevent Pollution
- Restore Fish Habitat



- Preserve Roadways
- Efficient Traffic
- Improve Safety and Capacity



- Facilities Maintenance
- Project Management
- Capital Construction



### **Project Update:**

Suquamish Regional Stormwater Treatment Facility (County Stormwater Project 97003141)

Suquamish Community Advisory Council: May 1, 2025

By: Matthew Oxford, Capital Projects Manager, Roads Engineering



Kitsap County Department of Public Works





#### Project Location:

- NE Parkway Street
   Downtown Suquamish,
   WA
- E'ly of Suquamish Way NE
   & Augusta Avenue NE
- Adjacent to the H.O.A.C & Sully's Bistro





shown



#### Purpose

Provide Enhanced Run-off Treatment to address Pollutants

Total Suspended Solids (TSS)

Dissolved Metals (Copper/Zinc)

**Total Phosphorus** 

Example vault/ BioPod installation










### Additional Improvements

- Flow splitters
- Pre-treatment vaults
- Main treatment vault (Biopod)
- Parking/accessible sidewalk improvements
- Stormwater outfall







#### Mitigation

Remove 180 Square Feet of Concrete Debris from shoreline (for Surf smelt)



Surf smelt, Hypomesus pretiosus



Typical Surf Smelt Spawning Beach, Semiahmoo Bay, WA (Photo By: Dan Penttila - WDFW, 1992)







#### Public Bid Advertisement and Award

- Call for Bids Feb 18
- Public Bid Opening March 18
- 7 bids received
- Awarded to:

Northwest Cascade, Inc., on April 14, 2025

No.	Company Name	Total Bid Amount	Difference from Low Bid	Percent higher than low
1	Northwest Cascade, Inc.	\$ 4,319,678.68		
2	Active Construction, Inc.	\$ 4,329,329.00	\$ 9,650.32	0.22%
3	Interwest Construction, Inc.	\$ 4,503,126.70	\$ 183,448.02	4.25%
4	Ceccanti, Inc.	\$ 4,799,999.60	\$ 480,320.92	11.12%
5	Sound Pacific Construction LLC	\$ 5,064,601.00	\$ 744,922.32	17.24%
6	Nordland Construction NW, Inc.	\$ 5,201,031.50	\$ 881,352.82	20.40%
7	Vet Industrial Inc.	\$ 6,812,587.50	\$ 2,492,908.82	57.71%
	Engineer's Estimate	\$3,914,770.04	\$ (404,908.64)	-9.37%


Project Funding: ~\$1.9M Stormwater Fund and ~\$2.4M Dept. of Ecology Grant





#### **Construction Impacts**

- Traffic, Parking, & Circulation
- EB Lane/On-street Parking Closed (~32 stalls) Reso. 075-2025
- Boat Ramp Closed
- Fishing Pier/Boat Dock Open
- Construction August 18 March 20, 2026. (145 WD /~ 7-mo.)
- Vault Excavation Limits
- Circulation
- Main Vault
- Closure area





### Questions?





### Additional Information

Matthew Oxford | moxford@kitsap.gov | (360) 307-4383

Or visit: www.kitsap.gov



